Item no	From	To	Unit	nos	L (m)	B 1 (m)	B 2 (m)	(B1+B2)/2 (m)	D (m)	Quantity	Remarks
1	2	3	4	5	7	8	9	10	11	12	13
15	Providing and laying cement concrete using 20mm and downsize granite coarse aggregates and fine aggregates of ready mixed concrete (RMC) for RCC works laid in 15cms thick layers and well compacted vibrating, curing, finishing with necessary cement mortar, with all lead and lifts etc., complete (exclusive of cpost of steel and fabricaton charges) Ready Mixed Cement Concrete M 20 for Raft foundation, Column, Footing, main and secondary beams as per specifications. measurement taken on: 16/02/18 & 17/02/18.										
		CUM									
	Welding shop side Cross road from			1	22.50	4.70	4.50	4.60	0.150	15.53	
	After Manhole Portion			1	15.00	4.50	4.50	4.50	0.150	10.13	
				1	15.00	4.50	4.50	4.50	0.150	10.13	
				1	15.00	4.50	4.50	4.50	0.150	10.13	
				1	15.00	4.50	4.40	4.45	0.150	10.01	
				1	15.00	4.40	4.30	4.35	0.150	9.79	
				1	15.00	4.30	4.20	4.25	0.150	9.56	
				1	13.00	4.20	4.40	4.30	0.150	8.39	
	2nd Cross road from End			1	15.00	4.20	4.60	4.40	0.150	9.90	
				1	15.00	4.60	3.90	4.25	0.150	9.56	
	Checked. 28/2/18			1	15.00	3.90	4.00	3.95	0.150	8.89	
				1	15.00	4.90	4.50	4.70	0.150	10.58	
				1	15.00	4.50	4.80	4.65	0.150	10.46	
				1	15.00	4.80	4.60	4.70	0.150	10.58	
				1	15.00	4.60	4.50	4.55	0.150	10.24	
				1	15.00	4.90	4.80	4.85	0.150	10.91	
				1	6.00	4.80	5.50	5.15	0.150	4.64	

Contractor

Asst. Engineer(Project)

Asst. Executive Engineer(Project)

Asst. Executive Engineer
Project Division
Velahanka Zone

Item no	From	To	Unit	nos	L (m)	B 1 (m)	B 2 (m)	(B1+B2)/2 (m)	D (m)	Quantity	Remarks
1	2	3	4	5	7	8	9	10	11	12	13
	RO plant road			1	15.00	5.00	5.20	5.10	0.150	11.48	
				1	15.00	5.20	4.20	4.70	0.150	10.58	
				1	15.00	4.20	4.20	4.20	0.150	9.45	
				1	15.00	4.90	4.50	4.70	0.150	10.58	
				1	7.60	4.50	3.20	3.85	0.150	4.39	
	Opp Veerabhadr eshwara temple			1	7.60	11.10	10.80	10.95	0.150	12.48	
				1	7.80	7.90	8.00	7.95	0.150	9.30	
				1	3.80	3.40	3.20	3.30	0.150	1.88	
	Passage			1	15.00	1.80	2.00	1.90	0.150	4.28	
				1	15.00	2.00	2.40	2.20	0.150	4.95	
				1	16.50	2.40	2.40	2.40	0.150	5.94	
						Total Qty				**254.69**	
	Deduction for Manholes			8	(3.14 X 0.90 X 0.90)/4				0.150	0.76	
	Chambers			2	1.80	1.80	1.80	1.80	0.150	0.97	
						Total Deduction				**1.74**	
						Net Qty				**252.95**	

Checked
28/7/18

Contractor

Asst. Engineer(Project)

Asst. Executive Engineer(Project)

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore